



MASTER PLAN MEETINGS & MAJOR ACTIONS

Chronology Updated: 06-13-2017

Past Event Date:	Purpose/Description:
December 17, 2015	Sponsor Project Scoping Meeting
April 13, 2016	Sponsor Project Kick-Off Introduction
April 24, 2016	Execute Contract, Notice to Proceed
May 24, 2016	Project Data Collection Visit and Stakeholder Interviews
August 12, 2016	Planning Advisory Committee (PAC) Formed for Airport Master Plan
August 25, 2016	'Draft' Working Paper #1 (Introduction, Inventory/Environmental Overview Chapters) Submitted to Planning Advisory Committee (PAC)
August 31, 2016	Planning Advisory Committee (PAC) Meeting #1; Consultant Team Site Visit(s)
September 30, 2016	Finalize Planning Advisory Committee (PAC) Meeting #1 Meeting Summary Notes/SWOT Findings
October 10, 2016	FAA AirportsGIS (AGIS) Statement of Work (SOW) Submitted to FAA for Approval
October 19, 2016	Draft Airport Stormwater Materials Submitted to Airport and Douglas County for Review and Approval
October 22, 2016	FAA AirportsGIS (AGIS) Survey and Aerial Imagery Flight
October 30, 2016	EAT Airport User Survey Opportunity Closed, Responses Reviewed by Consultant Team
November 7, 2016	PAC Meeting #2 Forecast Presentation Deliverable Submitted to PAC for Initial Review and Consideration



November 8, 2016	Finalized Working Paper #1 (Introduction, Inventory/Environmental Overview Chapters) Posted to EAT Website and Submitted to FAA for Review
November 10, 2016	Planning Advisory Committee (PAC) Meeting #2
December 1, 2016	Submit 'Preliminary Draft' Working Paper #2 (Aviation Forecasts) to Airport Staff for Review
January 24, 2016	FAA AGIS Statement of Work (SOW) Uploaded and Approved by FAA
January 26, 2017	Meet with Airport Staff to review 'Preliminary Draft' Working Paper #2 (Aviation Forecasts)
January-March, 2017	Revise 'Preliminary Draft' Working Paper #2 (Aviation Forecasts) to reflect updated FAA Terminal Area Forecasts activity levels and EAT airline service initiatives
March 31, 2017	Submit 'Preliminary' Working Paper #2 (Aviation Forecasts) to FAA for review and approval
April 3, 2017	Submit 'Preliminary' Recycling Plan for Airport Staff review.
May 12, 2017	Finalize and Submit 'Draft' Working Paper #2 (Aviation Forecasts) to PAC for review.
May 22-23, 2017	Meeting with Airport Staff to review preliminary Working Paper #3 (Airport Facilities and Alternatives).
May 23, 2017	Master Plan Status Presentation to the Airport Governing Board.
June 5, 2017	Receive FAA comments on 'Draft' Working Paper #2 (Aviation Forecasts).



June 6, 2017 Planning Advisory Committee (PAC) Meeting #3 to discuss Working Paper #2 (Aviation Forecasts) and Initial Working Paper #3 (Facility Requirements and Alternatives).

June 12, 2017 Submit 'Draft' Working Paper #3 Presentation Material (Initial Facility Requirements and Alternative Considerations) for PAC review. Posted to Airport webpage.

Upcoming Events:

Purpose/Description:

June 17, 2017 Master Plan Public Outreach Event #1– EAT Airport Aviation Day, 9 AM to 3 PM (Master Plan Information Booth).

Late-June, 2017 Finalize Working Paper #2 (Aviation Forecasts) for FAA Approval.

Late-June, 2017 Submit 'Draft' Recycling Plan for FAA and PAC review.

July 20, 2017 Master Plan Presentation to the Douglas County Economic Roundtable.

July 20, 2017 Planning Advisory Committee (PAC) Meeting #4 to discuss Working Paper #3 (Facility Requirements and Alternatives) and initial Working Paper #4 (CIP Implementation Plan).

Late-July, 2017 Master Plan Public Outreach Event #2 – Pybus Market (Master Plan Information Booth) – Date to be Announced.

Late-July, 2017 Launch Master Plan Public Online Open House – Date to be Announced.

Please Visit the EAT Airport Website for Other Project Information and Input.

masterplan@pangbornairport.com

<https://www.flywenatchee.com/master-plan/>